

**TWO WEEKS LOOK-AHEAD SCHEDULE**

PS 29 K

Exterior Masonry, Parapets, Roofs

ID	Task Name	Duration	Start	4/19	4/20	4/21	4/22	4/23	4/24	4/25	4/26	4/27	4/28	4/29	4/30	5/1	5/2
				Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed
1	CONSTRUCTION ACTIVITY	9 days	Thu 4/19/12	█	█	█	█	█	█	█	█	█	█	█	█	█	█
2	Initial inspection with SCA CID:John Gillen 11AM	1 day	Thu 4/19/12	█													
3	Demolition of parapets-all elevations	9 days	Thu 4/19/12	█	█	█	█	█	█	█	█	█	█	█	█	█	█
4	Demolition of facebrick-all elevations	9 days	Thu 4/19/12	█	█	█	█	█	█	█	█	█	█	█	█	█	█
5	Raking of pointing-all elevations	9 days	Thu 4/19/12	█	█	█	█	█	█	█	█	█	█	█	█	█	█
6	Mobilization for ACM removal	1 day	Sat 4/21/12			█											
7	Removing ACM caulking around windows/between MO and masonry-all elevations	6 days	Mon 4/23/12					█	█	█	█	█	█	█	█	█	█
8	**Daily clean-up	9 days	Thu 4/19/12	█	█	█	█	█	█	█	█	█	█	█	█	█	█
9	**All afore mentioned work will be performed weather permitting	9 days	Thu 4/19/12	▨	▨	▨	▨	▨	▨	▨	▨	▨	▨	▨	▨	▨	▨
10	Rici Corp.(ACM) approx:10 workers	1 day	Thu 4/19/12														
11	Adam's European (GC) approx:50 workers	1 day	Thu 4/19/12														
12	Total "no work" days requested by school:7	1 day	Thu 4/19/12														

Adam's European Contracting Project: PS 29K Brooklyn, NY Date: Wed 4/18/12	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Progress	
	External Tasks		Duration-only		Deadline	